GREENFIELD DEVELOPERS PVT LTD
BIM Coordination — Request for Information

RFI #RFI-PRJ-2024-GT-001-CLH-002

Issued: 21 September 2026
Auto-generated by BIM Clash Engine

● HIGH SEVERITY	HARD CLASH	FIRE PROTECTION vs ELECTRICAL	LEVEL 2	GRID B6 / C6

PROJECT INFORMATION

Project Name Greenfield Tower — Block A	**Project Number** PRJ-2024-GT-001	**Client** Greenfield Developers Pvt Ltd
Location Sector 62, Noida, Uttar Pradesh	**RFI Number** RFI-PRJ-2024-GT-001-CLH-002	**Date Issued** 21 September 2026

RFI SUBJECT

RFI-002: Hard Clash Resolution - 150mm Sprinkler Main vs 100mm EMT Conduit at Level 2, Grid B6/C6

CLASH ELEMENT DETAILS

Field	Element A — Fire Protection	Element B — Electrical
Revit ID	REV-FP-007832	REV-EL-009341
Category	Pipe	Conduit
Family	Sprinkler Main — 150mm	EMT Conduit 100mm
Size	150mm diameter	100mm diameter
System	Fire Sprinkler — Zone B	—
Level	Level 2	Level 2
Grid Ref	B6 / C6	B6 / C6
Clash Point	X: 21.100 Y: 34.560 Z: 6.300	Penetration: -0.050m

TECHNICAL DESCRIPTION

A hard clash exists between the 150mm diameter Fire Sprinkler Main (Zone B) and a 100mm diameter EMT electrical conduit at Level 2, Grid B6/C6, with a penetration depth of -0.050m. The current alignment violates the minimum 300mm clearance requirement for electrical conduits from fire protection piping as per project coordination standards and NBC 2016 guidelines.

IMPACT ASSESSMENT

Failure to resolve this clash will result in physical interference during installation, leading to potential damage to fire safety systems or electrical circuits, causing significant rework costs, schedule delays in the MEP installation phase, and potential non-compliance with fire safety inspections.

APPLICABLE CODES & STANDARDS

- NBC 2016 Part 4 (Fire Safety)
- IS 3843 (Code of Practice for Fire Protection Systems)
- IS 732 (Code of Practice for Electrical Installations)
- Project BIM Execution Plan (BEP) Coordination Standards

PROPOSED RESOLUTION

Reroute the 100mm EMT electrical conduit to maintain a minimum clear separation of 300mm from the 150mm sprinkler main. The electrical conduit should be routed either above or below the sprinkler main, ensuring it does not cross directly over the pipe without adequate standoff, and maintaining accessibility for future maintenance of both systems.

Option 1: Route the electrical conduit parallel to the sprinkler main on the opposite side of the grid line, maintaining the 300mm clearance.
Option 2: If space constraints prevent parallel routing, install the electrical conduit in a dedicated cable tray or trunking system that allows for vertical separation, ensuring the 300mm clearance is maintained from the pipe surface.

INFORMATION REQUIRED

Please provide a revised electrical routing plan for the 100mm EMT conduit at Grid B6/C6, Level 2, showing the new alignment that complies with the 300mm clearance requirement from the sprinkler main. Confirm if any additional supports or brackets are required for the rerouted conduit.

ROUTING & RESPONSE DEADLINE

Assigned To	Role	Email	Response Required
Amit Verma	Electrical Engineer	devendragupta56789@gmail.com	3 days

Issued By: Devendra Gupta | BIM Automation Engineer
Company: Greenfield BIM Team | **Date:** 21 September 2026 | **Auto-generated:** 21-Sep-2026 09:25