GREENFIELD DEVELOPERS PVT LTD
BIM Coordination — Request for Information

RFI #RFI-PRJ-2024-GT-001-CLH-004

Issued: 21 September 2026
Auto-generated by BIM Clash Engine

● MEDIUM SEVERITY | SOFT CLASH | MEP vs ARCHITECTURAL | LEVEL 5 | GRID A3 / B3

PROJECT INFORMATION

Project Name Greenfield Tower — Block A	**Project Number** PRJ-2024-GT-001	**Client** Greenfield Developers Pvt Ltd
Location Sector 62, Noida, Uttar Pradesh	**RFI Number** RFI-PRJ-2024-GT-001-CLH-004	**Date Issued** 21 September 2026

RFI SUBJECT

RFI-004: Resolution of Soft Clash between CHW Return Pipe and False Ceiling at Level 5, Grid A3/B3

CLASH ELEMENT DETAILS

Field	Element A — MEP	Element B — Architectural
Revit ID	REV-MEP-011045	REV-ARCH-006712
Category	Pipe	Ceilings
Family	Chilled Water Return — 200mm	False Ceiling — GI Frame 12mm Gypsum
Size	200mm diameter	12mm gypsum board
System	Chilled Water — CHW-Return-05	—
Level	Level 5	Level 5
Grid Ref	A3 / B3	A3 / B3
Clash Point	X: 8.450 Y: 55.200 Z: 15.600	Penetration: -0.080m

TECHNICAL DESCRIPTION

A 200mm diameter Chilled Water Return pipe (CHW-Return-05) is currently modeled 80mm below the coordinated false ceiling level at Level 5, Grid A3/B3. This results in a negative clearance of -80mm, violating the minimum 40mm maintenance clearance requirement above the 12mm gypsum board and GI frame assembly.

IMPACT ASSESSMENT

Failure to resolve this clash will prevent the installation of the MEP system without compromising the architectural finish, leading to potential rework, schedule delays in Level 5 fit-out, and violation of NBC 2016 maintenance access requirements.

APPLICABLE CODES & STANDARDS

- NBC 2016 Part 6 (Fire and Life Safety) - Maintenance Access
- IS 800:2007 - General Construction Practices
- ASHRAE Handbook - HVAC Systems Design (Clearance Standards)

PROPOSED RESOLUTION

Raise the Chilled Water Return pipe by 120mm to achieve a net clearance of 40mm above the false ceiling frame, ensuring compliance with maintenance access standards while preserving the architectural ceiling height.

Option 1: Lower the false ceiling level by 120mm at Grid A3/B3 to accommodate the existing pipe position, subject to architectural approval for reduced ceiling height.
Option 2: Reroute the 200mm CHW Return pipe to an adjacent grid line (A2 or B4) if structural and MEP routing constraints allow, avoiding the clash zone entirely.

INFORMATION REQUIRED

Please confirm the preferred resolution method (pipe raise vs. ceiling drop) and provide the revised coordinated level for either the pipe or the ceiling. Additionally, verify if the 120mm adjustment impacts any other MEP services or structural elements in the vicinity.

ROUTING & RESPONSE DEADLINE

Assigned To	Role	Email	Response Required
Rajesh Kumar	Lead MEP Engineer	devendragupta56789@gmail.com	3 days

Issued By: Devendra Gupta | BIM Automation Engineer
Company: Greenfield BIM Team | **Date:** 21 September 2026 | **Auto-generated:** 21-Sep-2026 09:26