GREENFIELD DEVELOPERS PVT LTD
BIM Coordination — Request for Information

RFI #RFI-PRJ-2024-GT-001-CLH-006

Issued: 21 September 2026
Auto-generated by BIM Clash Engine

● MEDIUM SEVERITY | HARD CLASH | FIRE ALARM vs STRUCTURAL | LEVEL 1 | GRID G5

PROJECT INFORMATION

Project Name Greenfield Tower — Block A	**Project Number** PRJ-2024-GT-001	**Client** Greenfield Developers Pvt Ltd
Location Sector 62, Noida, Uttar Pradesh	**RFI Number** RFI-PRJ-2024-GT-001-CLH-006	**Date Issued** 21 September 2026

RFI SUBJECT

RFI-CLH-006: Hard Clash - Fire Alarm Conduit Penetration in RCC Column at Grid G5, Level 1

CLASH ELEMENT DETAILS

Field	Element A — Fire Alarm	Element B — Structural
Revit ID	REV-FA-003318	REV-STR-002201
Category	Conduit	Structural Columns
Family	Fire Alarm Conduit 25mm	RCC Column 600x600
Size	25mm diameter	600mm x 600mm
System	Fire Alarm Loop — FA-L1-Zone3	—
Level	Level 1	Level 1
Grid Ref	G5	G5
Clash Point	X: 55.120 Y: 27.650 Z: 3.500	Penetration: -0.025m

TECHNICAL DESCRIPTION

Navisworks coordination model identifies a hard clash where the 25mm Fire Alarm Conduit (Rev-FA-003318) is routed directly through the core of the 600x600mm RCC Column (Rev-STR-002201) at Grid G5, Level 1. The penetration depth of -0.025m indicates the conduit intersects the structural element, violating the prohibition against post-construction penetrations in primary structural members.

IMPACT ASSESSMENT

Failure to resolve this clash will result in non-compliance with structural integrity standards, potentially requiring costly post-construction drilling or chipping which compromises column strength. It may also delay the Fire Alarm system commissioning for Zone 3, impacting the overall project handover schedule.

APPLICABLE CODES & STANDARDS

- IS 456:2000 (Plain and Reinforced Concrete - Code of Practice)
- NBC 2016 (National Building Code of India) - Part 4: Structural Design
- IS 3843:2004 (Code of practice for fire alarm systems)

PROPOSED RESOLUTION

Reroute the 25mm Fire Alarm Conduit to run parallel to the column face, maintaining a minimum clearance of 50mm from the structural surface, and utilize a 90-degree elbow to bypass the column perimeter at Grid G5. This avoids any penetration into the RCC core.

Option 1: Install a pre-cast sleeve or conduit box during the structural pour phase if the column is not yet cast, ensuring the sleeve is structurally reinforced and approved by the structural engineer.
Option 2: Shift the Fire Alarm loop routing to the adjacent grid line (G4 or G6) if space permits, avoiding the column entirely without local rerouting.

INFORMATION REQUIRED

Please confirm if the RCC Column at Grid G5, Level 1 has already been cast. If cast, provide approval for the proposed rerouting strategy. If not cast, provide details on whether a pre-cast sleeve can be incorporated and the required structural reinforcement for such a sleeve.

ROUTING & RESPONSE DEADLINE

Assigned To	Role	Email	Response Required
Priya Sharma	Senior Structural Engineer	devendragupta56789@gmail.com	3 days

Issued By: Devendra Gupta | BIM Automation Engineer
Company: Greenfield BIM Team | **Date:** 21 September 2026 | **Auto-generated:** 21-Sep-2026 09:27