**GREENFIELD DEVELOPERS PVT LTD**
**BIM Coordination — Request for Information**

# RFI #RFI-PRJ-2024-GT-001-CLH-007

Issued: 21 September 2026
Auto-generated by BIM Clash Engine

● HIGH SEVERITY | CLEARANCE CLASH | PLUMBING vs ELECTRICAL | LEVEL 6 | GRID H2

## PROJECT INFORMATION

| | | |
|---|---|---|
| **Project Name**<br>Greenfield Tower — Block A | **Project Number**<br>PRJ-2024-GT-001 | **Client**<br>Greenfield Developers Pvt Ltd |
| **Location**<br>Sector 62, Noida, Uttar Pradesh | **RFI Number**<br>RFI-PRJ-2024-GT-001-CLH-007 | **Date Issued**<br>21 September 2026 |

## RFI SUBJECT

**RFI-CLH-007: Clearance Clash - Cold Water Supply Pipe vs. 12-Way TPN at Level 6, Grid H2**

## CLASH ELEMENT DETAILS

| Field | Element A — Plumbing | Element B — Electrical |
|---|---|---|
| Revit ID | REV-PL-009902 | REV-EL-021108 |
| Category | Pipe | Electrical Equipment |
| Family | Cold Water Supply — 63mm CPVC | Distribution Board — 12 Way TPN |
| Size | 63mm diameter | 600mm x 800mm x 200mm |
| System | Domestic Cold Water — Zone C | — |
| Level | Level 6 | Level 6 |
| Grid Ref | H2 | H2 |
| Clash Point | X: 78.340 Y: 41.120 Z: 18.900 | Penetration: 0.150m |

## TECHNICAL DESCRIPTION

BIM coordination identifies a clearance clash where the 63mm CPVC Cold Water Supply pipe (REV-PL-009902) runs within 150mm of the 12-Way TPN Distribution Board (REV-EL-021108) at Level 6, Grid H2. The current penetration depth of 0.150m violates the mandatory minimum horizontal clearance of 1000mm between water services and electrical panels as per Indian Electrical Rules 1956 and NBC 2016.

## IMPACT ASSESSMENT

Failure to resolve this clash results in non-compliance with statutory safety codes, posing a significant risk of electrical short-circuiting due to potential water leakage or condensation, which could lead to project rejection by the local electrical inspector and costly rework during execution.

## APPLICABLE CODES & STANDARDS

- Indian Electricity Rules 1956 (IE Rules)
- National Building Code of India (NBC) 2016 - Part 3: Electrical Installation
- IS 732:2011 - Code of Practice for Electrical Installations for Buildings and Premises
- IS 800:2007 - General Construction in Steel (for structural support implications if routing changes)

## PROPOSED RESOLUTION

Revise the plumbing routing to maintain a minimum horizontal clearance of 1000mm from the face of the Distribution Board. The 63mm CPVC pipe should be rerouted to pass either above or below the DB with a vertical clearance of at least 300mm, or shifted laterally to the adjacent grid line (H1 or H3) where structural obstructions permit, ensuring no direct proximity to the electrical enclosure.

**Option 1:** Reroute the Cold Water Supply pipe to the adjacent grid line (H1) and utilize a 90-degree elbow to return to the original vertical riser alignment, maintaining the 1000mm horizontal separation from the DB.
**Option 2:** If lateral movement is structurally constrained, elevate the pipe run to pass above the DB with a minimum vertical clearance of 300mm, ensuring the pipe is supported independently and does not rely on the electrical conduit or DB mounting plate for support.

## INFORMATION REQUIRED

Please review the proposed plumbing rerouting options and confirm the approved path. Additionally, provide the final as-built coordinates for the Distribution Board to ensure the revised pipe route maintains the required 1000mm clearance in the final model. Confirm if any additional fire-rated separation is required if the pipe must pass in close proximity to other electrical services.

## ROUTING & RESPONSE DEADLINE

| Assigned To | Role | Email | Response Required |
|---|---|---|---|
| Amit Verma | Electrical Engineer | devendragupta56789@gmail.com | 48 hours |

**Issued By:** Devendra Gupta | BIM Automation Engineer
**Company:** Greenfield BIM Team | **Date:** 21 September 2026 | **Auto-generated:** 21-Sep-2026 09:28