GREENFIELD DEVELOPERS PVT LTD
BIM Coordination — Request for Information

RFI #RFI-PRJ-2024-GT-001-CLH-008

Issued: 21 September 2026
Auto-generated by BIM Clash Engine

● CRITICAL SEVERITY	HARD CLASH	STRUCTURAL vs ARCHITECTURAL	LEVEL 2	GRID B3 / C3

PROJECT INFORMATION

Project Name Greenfield Tower — Block A	**Project Number** PRJ-2024-GT-001	**Client** Greenfield Developers Pvt Ltd
Location Sector 62, Noida, Uttar Pradesh	**RFI Number** RFI-PRJ-2024-GT-001-CLH-008	**Date Issued** 21 September 2026

RFI SUBJECT

RFI-CLH-008: Critical Hard Clash - RCC Transfer Beam vs Exit Door at Level 2, Grid B3/C3

CLASH ELEMENT DETAILS

Field	Element A — Structural	Element B — Architectural
Revit ID	REV-STR-007743	REV-ARCH-013445
Category	Structural Framing	Doors
Family	RCC Transfer Beam 600x900	Single Door 1000x2100
Size	600mm x 900mm	1000mm x 2100mm
System	—	—
Level	Level 2	Level 2
Grid Ref	B3 / C3	B3 / C3
Clash Point	X: 18.900 Y: 62.450 Z: 6.800	Penetration: -0.350m

TECHNICAL DESCRIPTION

A hard clash exists between the 600x900mm RCC Transfer Beam (REV-STR-007743) and the Single Door 1000x2100 (REV-ARCH-013445) at Level 2, Grid B3/C3. The beam's bottom soffit is located 350mm below the coordinated door head, reducing the clear opening height to 1750mm, which violates the minimum clear height requirement for exit doors.

IMPACT ASSESSMENT

This clash renders the door non-compliant with NBC 2016 egress requirements, posing a significant safety risk and potential legal liability. Failure to resolve will halt architectural detailing and structural reinforcement fabrication for this zone, delaying the Level 2 fit-out schedule.

APPLICABLE CODES & STANDARDS

- NBC 2016 Part 4 (Fire & Life Safety) - Section 4.3.2.1 (Minimum Clear Height for Exit Doors)
- IS 456:2000 (Plain and Reinforced Concrete - Code of Practice) - Clause 23.1 (Effective Depth)
- NBC 2016 Part 2 (Structural) - Section 2.1.2 (Structural Adequacy)

PROPOSED RESOLUTION

Revise the architectural door schedule to reduce the door height to 1750mm and install a fixed transom panel above the door leaf to maintain the 2100mm architectural head height, provided the structural engineer confirms the beam soffit position is fixed and cannot be raised. Alternatively, if the beam can be structurally optimized, raise the beam soffit to provide a minimum 2000mm clear height.

Option 1: Option A: Maintain beam position; modify door to 1750mm height with a 350mm fixed glass transom above to meet aesthetic and lighting requirements while complying with structural constraints.
Option 2: Option B: Structural redesign of the transfer beam to reduce depth or raise the soffit level, requiring re-analysis of load paths and potential impact on adjacent grid lines B3 and C3.

INFORMATION REQUIRED

1. Confirmation from Structural Engineering if the 600x900mm beam depth and soffit level at Grid B3/C3 are fixed or if there is flexibility to raise the soffit by 350mm. 2. If Option A is selected, approval for the architectural revision to include a 350mm fixed transom. 3. Updated structural drawings reflecting any changes to beam geometry.

ROUTING & RESPONSE DEADLINE

Assigned To	Role	Email	Response Required
Priya Sharma	Senior Structural Engineer	devendragupta56789@gmail.com	24 hours

Issued By: Devendra Gupta | BIM Automation Engineer
Company: Greenfield BIM Team | **Date:** 21 September 2026 | **Auto-generated:** 21-Sep-2026 09:28