GREENFIELD DEVELOPERS PVT LTD
BIM Coordination — Request for Information

RFI #RFI-PRJ-2024-GT-001-CLH-009

Issued: 21 September 2026
Auto-generated by BIM Clash Engine

● HIGH SEVERITY | CLEARANCE CLASH | MEP vs ARCHITECTURAL | LEVEL 3 | GRID E1 / F1

PROJECT INFORMATION

Project Name Greenfield Tower — Block A	**Project Number** PRJ-2024-GT-001	**Client** Greenfield Developers Pvt Ltd
Location Sector 62, Noida, Uttar Pradesh	**RFI Number** RFI-PRJ-2024-GT-001-CLH-009	**Date Issued** 21 September 2026

RFI SUBJECT

RFI-CLH-009: Clearance Clash - CHW-S-03 Pipe vs RCC Staircase Flight 3A at Level 3, Grid E1/F1

CLASH ELEMENT DETAILS

Field	Element A — MEP	Element B — Architectural
Revit ID	REV-MEP-016672	REV-ARCH-019034
Category	Pipe	Stairs
Family	Chilled Water Supply — 150mm	RCC Staircase — Flight 3A
Size	150mm diameter	1500mm wide
System	Chilled Water Supply — CHW-S-03	—
Level	Level 3	Level 3
Grid Ref	E1 / F1	E1 / F1
Clash Point	X: 29.780 Y: 5.670 Z: 9.500	Penetration: 0.080m

TECHNICAL DESCRIPTION

A 150mm diameter chilled water supply pipe (CHW-S-03) is currently routed directly above Flight 3A of the RCC staircase at Level 3, Grid E1/F1. The existing routing results in a net clear headroom of 1920mm, which violates the mandatory minimum clear headroom of 2200mm specified in NBC 2016. The pipe penetrates the required clearance zone by 80mm, creating a critical safety and code compliance issue.

IMPACT ASSESSMENT

Failure to resolve this clash will result in non-compliance with NBC 2016, leading to potential rejection by the local building authority and significant delays in obtaining the Occupancy Certificate. Additionally, the reduced headroom poses a safety hazard to occupants and violates accessibility standards.

APPLICABLE CODES & STANDARDS

- NBC 2016 Part 4 (Staircases and Ramps) - Clause 4.2.1 (Minimum Clear Headroom)
- IS 15320 (Code of Practice for Design of Reinforced Concrete Structures)
- IS 800 (General Construction in Steel) - for hanger design if steel supports are used

PROPOSED RESOLUTION

Reroute the 150mm CHW-S-03 pipe to bypass the staircase flight entirely by shifting the run to the adjacent grid line (e.g., Grid D1 or G1) or raising the pipe elevation to achieve a minimum clear headroom of 2200mm. If raising is selected, a revised hanger design must be submitted to ensure structural integrity and vibration isolation.

Option 1: Option 1: Reroute the pipe laterally to avoid the staircase footprint entirely, maintaining the current elevation.
Option 2: Option 2: Raise the pipe elevation by at least 280mm to achieve the required 2200mm clear headroom, requiring new hanger supports and potential coordination with structural beams.

INFORMATION REQUIRED

Please provide a revised 3D model showing the proposed pipe rerouting or elevation change, along with a detailed hanger design calculation if the pipe is raised. Confirm the new clear headroom dimension in the model.

ROUTING & RESPONSE DEADLINE

Assigned To	Role	Email	Response Required
Rajesh Kumar	Lead MEP Engineer	devendragupta56789@gmail.com	3 days

Issued By: Devendra Gupta | BIM Automation Engineer
Company: Greenfield BIM Team | **Date:** 21 September 2026 | **Auto-generated:** 21-Sep-2026 09:29