GREENFIELD DEVELOPERS PVT LTD
BIM Coordination — Request for Information

RFI #RFI-PRJ-2024-GT-001-CLH-010

Issued: 21 September 2026
Auto-generated by BIM Clash Engine

● CRITICAL SEVERITY | HARD CLASH | MEP vs STRUCTURAL | BASEMENT B2 | GRID A1 / A2

PROJECT INFORMATION

Project Name Greenfield Tower — Block A	**Project Number** PRJ-2024-GT-001	**Client** Greenfield Developers Pvt Ltd
Location Sector 62, Noida, Uttar Pradesh	**RFI Number** RFI-PRJ-2024-GT-001-CLH-010	**Date Issued** 21 September 2026

RFI SUBJECT

RFI-CLH-010: Critical Hard Clash - CPE-B2 Duct vs PT Beam at B2 Grid A1/A2

CLASH ELEMENT DETAILS

Field	Element A — MEP	Element B — Structural
Revit ID	REV-MEP-022341	REV-STR-011234
Category	HVAC Duct	Structural Framing
Family	Rectangular Duct 1200x500	Post-Tension Beam 400x700
Size	1200mm x 500mm	400mm x 700mm
System	Car Park Exhaust — CPE-B2	—
Level	Basement B2	Basement B2
Grid Ref	A1 / A2	A1 / A2
Clash Point	X: 4.560 Y: 88.120 Z: -3.200	Penetration: -0.140m

TECHNICAL DESCRIPTION

A 1200x500mm rectangular car park exhaust duct (CPE-B2) currently modeled at Basement B2, Grid A1/A2, intersects with a 400x700mm post-tensioned structural beam. The clash analysis indicates a penetration depth of -0.140m, which is structurally prohibited as post-tensioned elements cannot be pierced or notched without compromising tendon integrity and load-bearing capacity.

IMPACT ASSESSMENT

Failure to resolve this clash immediately will result in rework of installed MEP services, potential structural compromise if ignored, and significant schedule delays in the basement B2 fit-out phase, directly impacting the critical path for the car park commissioning.

APPLICABLE CODES & STANDARDS

- IS 1343:2012 (Code of Practice for Design and Construction of Prestressed Concrete Structures)
- NBC 2016 Part 4 (Structural) - Section on Prestressed Concrete
- IS 516:2013 (Code of Practice for Design and Construction of Prestressed Concrete Structures)
- NBC 2016 Part 6 (Fire and Life Safety) - Ventilation requirements for car parks

PROPOSED RESOLUTION

Reroute the CPE-B2 exhaust duct to bypass the post-tensioned beam entirely. The duct should be shifted to the adjacent grid line or routed through the designated service corridor above the beam soffit, ensuring a minimum clearance of 50mm from structural elements as per standard MEP coordination practices. Update the BIM model to reflect the new routing and verify no new clashes with electrical conduits or fire sprinklers.

Option 1: Reduce duct size to 1000x400mm if airflow calculations permit, allowing it to fit within the available clearance below the beam soffit without rerouting.
Option 2: Install a flexible duct connector section to allow for minor vertical adjustment if the beam soffit height varies, provided the rigid duct sections remain clear of the structural element.

INFORMATION REQUIRED

1. Approval for the proposed rerouting of the CPE-B2 duct to the adjacent grid line. 2. Confirmation of the exact soffit level of the PT beam at Grid A1/A2 to ensure adequate clearance. 3. Review of the updated BIM model for the revised duct routing to ensure no secondary clashes.

ROUTING & RESPONSE DEADLINE

Assigned To	Role	Email	Response Required
Rajesh Kumar	Lead MEP Engineer	devendragupta56789@gmail.com	24 hours

Issued By: Devendra Gupta | BIM Automation Engineer
Company: Greenfield BIM Team | **Date:** 21 September 2026 | **Auto-generated:** 21-Sep-2026 09:30