GREENFIELD DEVELOPERS PVT LTD
BIM Coordination — Request for Information

RFI #RFI-PRJ-2024-GT-001-CLH-011

Issued: 21 September 2026
Auto-generated by BIM Clash Engine

● LOW SEVERITY | SOFT CLASH | ELECTRICAL vs ARCHITECTURAL | LEVEL 7 | GRID C7 / D7

PROJECT INFORMATION

Project Name Greenfield Tower — Block A	**Project Number** PRJ-2024-GT-001	**Client** Greenfield Developers Pvt Ltd
Location Sector 62, Noida, Uttar Pradesh	**RFI Number** RFI-PRJ-2024-GT-001-CLH-011	**Date Issued** 21 September 2026

RFI SUBJECT

RFI-CLH-011: Coordination of Data Trunking (300x60mm) with Architectural Bulkhead at Level 7, Grid C7/D7

CLASH ELEMENT DETAILS

Field	Element A — Electrical	Element B — Architectural
Revit ID	REV-EL-028891	REV-ARCH-031220
Category	Cable Tray	Generic Models
Family	Data Trunking 300mm	Architectural Bulkhead — 400mm Drop
Size	300mm x 60mm	400mm drop x 200mm projection
System	IT/Data — Structured Cabling Zone D	—
Level	Level 7	Level 7
Grid Ref	C7 / D7	C7 / D7
Clash Point	X: 51.230 Y: 73.890 Z: 22.100	Penetration: -0.060m

TECHNICAL DESCRIPTION

A soft clash has been identified between the 300mm x 60mm data cable trunking (System: IT/Data) and the 400mm drop architectural bulkhead at Level 7, Grid C7/D7. The trunking currently penetrates the bulkhead geometry by 60mm, requiring a reroute to surface mount below the bulkhead or a revision of hanger positions to maintain clearances.

IMPACT ASSESSMENT

Failure to resolve this coordination issue may lead to rework of electrical installations and potential damage to architectural finishes during installation, causing minor schedule delays in the interior fit-out phase.

APPLICABLE CODES & STANDARDS

- NBC 2016 Part 5: Electrical Installation
- IS 732:2016 (Code of practice for wiring systems in buildings)
- IS 11801:2016 (Code of practice for installation of electrical wiring in buildings)

PROPOSED RESOLUTION

Reroute the data cable trunking to surface mount below the architectural bulkhead, ensuring a minimum clearance of 50mm from the bulkhead bottom edge. Revise hanger positions to support the new routing path without interfering with the bulkhead structure.

Option 1: Modify the architectural bulkhead design to include a cutout or channel for the trunking, subject to interior design approval.
Option 2: Relocate the trunking to an adjacent grid line (C6/D6 or C8/D8) if space permits, avoiding the bulkhead entirely.

INFORMATION REQUIRED

Please confirm the revised routing path for the data trunking and provide updated hanger positions. Additionally, coordinate with the interior design team to ensure the surface-mounted trunking aligns with the aesthetic requirements of the bulkhead area.

ROUTING & RESPONSE DEADLINE

Assigned To	Role	Email	Response Required
Amit Verma	Electrical Engineer	devendragupta56789@gmail.com	3 days

Issued By: Devendra Gupta | BIM Automation Engineer
Company: Greenfield BIM Team | **Date:** 21 September 2026 | **Auto-generated:** 21-Sep-2026 09:30