GREENFIELD DEVELOPERS PVT LTD
BIM Coordination — Request for Information

RFI #RFI-PRJ-2024-GT-001-CLH-012

Issued: 21 September 2026
Auto-generated by BIM Clash Engine

● CRITICAL SEVERITY	HARD CLASH	PLUMBING vs STRUCTURAL	LEVEL 1	GRID J9

PROJECT INFORMATION

Project Name Greenfield Tower — Block A	**Project Number** PRJ-2024-GT-001	**Client** Greenfield Developers Pvt Ltd
Location Sector 62, Noida, Uttar Pradesh	**RFI Number** RFI-PRJ-2024-GT-001-CLH-012	**Date Issued** 21 September 2026

RFI SUBJECT

RFI-CLH-012: Critical Hard Clash - 32mm LPG Pipe Penetration in RCC Shear Wall at Grid J9, Level 1

CLASH ELEMENT DETAILS

Field	Element A — Plumbing	Element B — Structural
Revit ID	REV-PL-033410	REV-STR-034891
Category	Pipe	Walls
Family	LPG Gas Supply — 32mm MS	RCC Shear Wall 250mm
Size	32mm diameter	250mm thick
System	LPG Distribution — Kitchen Block K1	—
Level	Level 1	Level 1
Grid Ref	J9	J9
Clash Point	X: 91.780 Y: 16.450 Z: 3.800	Penetration: -0.032m

TECHNICAL DESCRIPTION

A 32mm MS LPG gas supply pipe (REV-PL-033410) is currently modeled penetrating a 250mm thick RCC shear wall (REV-STR-034891) at Grid J9, Level 1, with a penetration depth of -0.032m. The current model lacks a structural sleeve and fire-rated intumescent sealing, creating a direct hard clash that compromises structural integrity and violates gas safety protocols.

IMPACT ASSESSMENT

Failure to resolve this clash immediately poses a severe safety risk due to potential gas leakage and structural weakening of the shear wall, which could lead to project stoppage, regulatory non-compliance penalties, and significant rework costs if not addressed before concrete pouring or MEP installation.

APPLICABLE CODES & STANDARDS

- OISD-STD-226:2021 (Safety Standards for LPG Storage and Handling)
- NBC 2016 Part 4 (Fire and Life Safety)
- IS 800:2007 (General Construction in Steel - for sleeve design reference)
- IS 456:2000 (Plain and Reinforced Concrete - Design Code)

PROPOSED RESOLUTION

Install a 100mm diameter galvanized steel sleeve with a minimum 10mm clearance around the 32mm pipe, anchored to the shear wall using chemical anchors. The annular space must be filled with fire-rated intumescent sealant rated for at least 2 hours fire resistance, as per NBC 2016 and OISD-STD-226. The structural engineer must verify the impact of the sleeve hole on the shear wall's capacity and provide a detailed reinforcement detail for the sleeve.

Option 1: Reroute the LPG gas supply pipe to avoid the shear wall entirely by utilizing an adjacent grid line or a dedicated MEP shaft, if space permits.
Option 2: Install a pre-cast concrete sleeve with embedded steel ring during the wall construction phase, ensuring the sleeve is structurally integrated with the shear wall reinforcement.

INFORMATION REQUIRED

1. Structural calculation for the shear wall with the proposed 100mm sleeve opening at Grid J9, Level 1. 2. Detailed reinforcement drawing for the sleeve and its anchorage to the shear wall. 3. Confirmation of the required fire rating for the intumescent sealant based on the specific zone classification (Kitchen Block K1). 4. Approval for the proposed sleeve size and material.

ROUTING & RESPONSE DEADLINE

Assigned To	Role	Email	Response Required
Priya Sharma	Senior Structural Engineer	devendragupta56789@gmail.com	24 hours

Issued By: Devendra Gupta | BIM Automation Engineer
Company: Greenfield BIM Team | **Date:** 21 September 2026 | **Auto-generated:** 21-Sep-2026 09:31